Authorisation – Excavation in Excess of 200mm





Electronic copies of this checklist are current. All other copies are uncontrolled and currency can only be assured at the time of printing

This document is applicable to any excavation on JCU owned properties.

Section 1: To be Completed by the Contractor

Work order number:				
Authorisation validity:	Start End			
This authorisation is issued to:	Organisation/Company:			
issueu to.	Contact name:			
	Contact Telephone Number:			
Location of dig/excavation:	☐ I have reviewed the GIS site map – Dated received: ☐ Plan of area showing excavation depth below ground level attached Additional information:			
Reason & description of works:	□ Project Work □ Planned Maintenance □ Exploratory Only Description:			
Methodology:	Project related: ☐ Documented methodology attached in addition to SWMS Maintenance Work: ☐ Methodology included in SWMS (attached) Estate Directorate have been consulted about the methodology? ☐ Yes ☐ No Who:			
Excavation method:	☐ Hand (shovel, etc.) ☐ Hydro Vac ☐ Machine (jackhammer, backhoe, etc.) ☐ Hydro vac with mechanical scrape 100mm topsoil only ☐ Other:			
Site Inspection:	Has the area where the works are to be performed been examined with yourself and a JCU Representative? ☐ Yes ☐ No			
Hazards identified during inspection:	□ Buried electrical/communication cables □ Buried water service including chilled water □ Buried gas/compressed air services □ Storm water □ Sewer drains □ Overhead power lines □ Excavation depth > 1.5m □ Excavation close to building structures □ Open excavations nearby □ Vibration □ Airborne contaminant □ Stockpiling excavated soil risks □ In-rush of water / other liquid □ Other:			

Version: 25-1	Approval Date: 06/05/2025	Next Review Date: 06/05/2030	Page 1 of 3
-			, 5

Authorisation – Excavation in Excess of 200mm





Electronic copies of this checklist are current. All other copies are uncontrolled and currency can only be assured at the time of printing

Section 1 (CONTINUED): To be Completed by the Contractor

Existing Asset Investigation by Contractor:	Service type	Located	Location marked	Within excavation area	Potholed	Comments
	Electrical (LV)	Y / N	Y / N	Y / N	Y / N	
	Electrical (HV)	Y / N	Y / N	Y / N	Y / N	Additional authorisation required – High Voltage Vicinity
	Electrical Overhead			Y / N		Additional authorisation required – High Voltage Vicinity
	Street lighting	Y / N		Y / N		
	Water	Y / N	Y / N	Y / N	Y / N	
	Chilled Water	Y / N	Y / N	Y / N	Y / N	
	Sewer	Y / N	Y / N	Y / N	Y / N	
	Communication conduits	Y / N	Y / N	Y / N	Y / N	
	Irrigation	Y / N	Y / N	Y / N	Y / N	
	Decommissioned services	Y / N	Y / N	Y / N	Y / N	
	Other:	Y / N	Y / N	Y / N	Y / N	
Completion:	Completion: I will contact the following person when I have completed the excavation work and made the site safe.			nd made the site safe.		
	☐ JCU Security Name/s:	□ JCU F	•	□ Other:		
If any unknown ma	aterials, or materials suspecte	ed of containing	asbestos are fo	und, work is to ce	ase immediately	y, and the Estate Office notified.
Section 1 Completed by (Contractor):						
Name:		Signa	ature:			Date:

Version: 25-1	Approval Date: 06/05/2025	Next Review Date: 06/05/2030	Page 2 of 3

Authorisation – Excavation in Excess of 200mm

WHS-PRO-CHK-025m

Version: 25-1



Electronic copies of this checklist are current. All other copies are uncontrolled and currency can only be assured at the time of printing

Sec	ction 2:	To be Completed by JCl	Reviewer			
1.	Additional JCU requirements to be implemented by the Contractor:					
	☐ Photos to be taken of existing conditions of paths, gardens, reticulation, etc. to ensure correct re-instatement of area upon completion of work					
	☐ Work will impact on asbestos-containing materials					
	□ Work will be within the vicinity of High Voltage					
	□ Other:					
2	JCU Revi	iew:				
2.1	JCU Esta	te Directorate Reviewer:				
R	eviewed:	☐ Acceptable	□ Unacceptable			
Co	omments:					
Na	ame:		Signature: Date:			
2.2	JCU Com	munication Systems and Arc	hitecture Reviewer:			
R	eviewed:	☐ Acceptable	☐ Unacceptable			
Co	omments:					
Na	ame:		Signature: Date:			

Next Review Date: 06/05/2030

Page 3 of 3

Approval Date: 06/05/2025